

PROJECT STATUS REPORT EDUCATIONAL SERVICES FACILITY (#9860)

Current as of June 5, 2015

The Facility Renewal work at the Educational Services Facility (ESF) is not scheduled until the last year of the sales tax program. However, the canopy and gutter system at the ESF had deteriorated to the point where there are structural safety concerns at the canopies and water intrusion into the building envelope from the gutter and fascia system. The project includes replacement of the metal canopies at the loading docks and perimeter exit doors, repair of the covered walkway system, replacement of the exterior perimeter gutters and down-spouts and repair/replacement of the rusted metal fascia and drip edge.

The project is included on the Attachment F Sales Surtax Funded Detail Report under the Roofing System Renewal Category (5307). In this case only one component (Gutters and Downspouts 5307-22) is funded in the amount of \$475,153 (Exhibit 1).

The School Board approved (at their April 14, 2015 meeting) a design build contract with Canaveral Construction Company, Inc. in the amount not to exceed \$209,312 and a purchase order was issued for that amount. The project budget approved by the Board was \$215,812 which included permitting and administrative costs. The project is funded with sales tax.

A project to repair the colonnade and dome is pending. The design is complete.